## BRUHAT BANGALORE MAHANAGRA PALIKE

## FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

| | | |
|---|---|---|
| 1 | Name of Work | Providing children play equipments and senior citizen Gym equipments and landscape Development to parks in **Ward No.07** Kodigehalli of Yelahanka Zone |
| 2 | Estimate cost / Amount | Rs.100.00 Lakhs |
| 3 | Name of Contractor | Sri.A.Sathish Gowda |
| 4 | Amount of Contract | Rs.10880101.05 |
| 5 | Agreement No | 197/2017-18, Dated:23-03-2018 |
| 6 | No. and date under which the work order has been issued | 197/2017-18, Dated:23-03-2018 |
| 7 | Time limit originally fixed for completion | 6 months |
| 8 | Date of application by the contractor for granting extension | 20-08-2018 |
| 9 | Date of receipt of application in the sub-division office | |
| 10 | Extension granted if any: | |
| | 1. From | Nil |
| | 2. From | Nil |
| 11 | Work carriedout by the contractor during the original period stipulated in contract | - |
| 12 | Work carriedout during the first period of extension | - |
| 13 | Work carriedout during and extension | - |
| 14 | Time now applied for | 22-03-2019 (180 days) |
| 15 | Date of recommending time limit applied | 22-03-2019 (180 days) |
| 16 | Whether the original application of contractor is enclosed | Yes |

| | | |
|---|---|---|
| 17 | Balance work remaining to be done | Rs.10881010.05 |
| 18 | Probable time required for completion of remaining work | 22-03-2019 (180 days) |
| 19 | Cost of work charged establishment charge on the work after the expiry of original period | - |
| 20 | Whether the notice as per clause has been issued | No |
| 21 | Report of Asst Executive Engineer | Due to Park land litigation there is delay in completion of work. Hence, extension of time is recommended without levying any penalty on the contractor |
| 22 | Recommendation of Executive Engineer | Due to Park land litigation there is delay in completion of work. Hence, extension of time is recommended without levying any penalty on the contractor |

Assistant / Junior Engineer
Project Sub Division, BBMP

Asst Executive Engineer
Project Sub Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP